

THREE WEEK LOOK AHEAD

Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	1/27/2025	1/28/2025	1/29/2025	1/30/2025	1/31/2025	2/1/2025
Low Tide / High Tide	4:00 AM / 9:52 AM	4:45 AM / 10:39 AM	5:30 AM / 11:25 AM	6:15 AM / 12:11 PM	7:01 AM / 12:57 PM	
Work Hours (-4 / +4)						
WTC ACTIVITIES	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP	EXCAVATE & INSTALL WALE SYSTEM AT SHEET PILE WALL POUR CONCRETE FOR CIP CAP AT SOUTH WALL	
		DELIVERY OF PIPE PILES & FALSEWORK	INSTALL FALSEWORK FOR PIPE PILES	INSTALL 24"Ø PIPE PILES	INSTALL 24"Ø PIPE PILES	
Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	2/3/2025	2/4/2025	2/5/2025	2/6/2025	2/7/2025	2/8/2025
Low Tide / High Tide	6:35 AM / 12:24 PM	7:18 AM / 1:07 PM	8:00 AM / 1:58 PM	8:52 AM / 2:35 PM	9:20 AM / 3:25 PM	
Work Hours (-4 / +4)						
WTC Activities	INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM AT SHEET PILE WALL INSTALL REBAR CAGES FOR CIP CAP & FORM CAP INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM AT SHEET PILE WALL POUR CONCRETE FOR CIP CAP AT SOUTH WALL INSTALL 24"Ø PIPE PILES	
Item	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date	2/10/2025	2/11/2025	2/12/2025	2/13/2025	2/14/2025	2/15/2025
Low Tide / High Tide	10:33 AM / 4:19 PM	11:25 AM / 5:10 PM	12:21 PM / 5:33 AM	1:18 PM / 6:24 AM	2:14 PM / 7:17 AM	
Work Hours (-4 / +4)						
WTC Activities	INSTALL WALE SYSTEM/CORNER TIE RODS AT SHEET PILE WALL INSTALL FILTER FABRIC & BACKFILL CRUSHED STONES STRIP FORMS FROM CIP CAP AT SOUTH WALL INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM/CORNER TIE RODS AT SHEET PILE WALL INSTALL FILTER FABRIC & BACKFILL CRUSHED STONES STRIP FORMS FROM CIP CAP AT SOUTH WALL INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM/CORNER TIE RODS AT SHEET PILE WALL INSTALL FILTER FABRIC & BACKFILL CRUSHED STONES FORM CIP CAP AT SHEET PILE WALL INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM/CORNER TIE RODS AT SHEET PILE WALL INSTALL FILTER FABRIC & BACKFILL CRUSHED STONES FORM CIP CAP AT SHEET PILE WALL INSTALL 24"Ø PIPE PILES	INSTALL WALE SYSTEM/CORNER TIE RODS AT SHEET PILE WALL INSTALL FILTER FABRIC & BACKFILL CRUSHED STONES FORM CIP CAP AT SHEET PILE WALL INSTALL 24"Ø PIPE PILES	